



## FLORIDA DEPARTMENT OF TRANSPORTATION

### US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from CR A1A to CR 707

Palm Beach County, Florida

Financial Project ID Number: 428400-2-52-01

## US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Friday, September 1, 2023 marks day 684 of 1458, with 45% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, with overall project completion anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

### ANTICIPATED CONSTRUCTION ACTIVITIES FOR SEPTEMBER 2023

#### BRIDGE OPERATIONS

- On June 20, 2023, the United States Coast Guard delineated a temporary 90-foot channel which will be in place for approximately 12 months; boater access is being maintained for the life of the project.
- Production shafts (permanent shafts) on the north side end bent are completed
- Existing bridge bascule south cofferdam has been installed with demolition activities ongoing
- Existing bridge bascule north cofferdam has been removed with demolition activities completed
- Control house at new north bascule pier concrete lifts have been completed; roof construction ongoing
- Pile installation ongoing at new north bascule pier
- Pile installation at south approach piers and south side end bent completed
- Seal slab installation ongoing at south approach piers
- Nighttime operations to take place in September, pile driving will **not** be performed at night

#### ROADWAY OPERATIONS

- Mechanically Stabilized Earth (MSE) wall construction on the south side end bent began in August
- Drainage operations, signalization, grading and utility work ongoing on the north side

#### CONTACT INFORMATION

**Bodler Barthelemy, P.E., FDOT Project Manager**  
bodler.barthelemy@dot.state.fl.us or (561) 592-6375

**Scott Case, P.E., Senior Project Engineer**  
scott.case@cdrmaguire.com or (561) 677-0707

**Andrea Pacini, I-95 Community Outreach Manager**  
apacini@corradino.com or (561) 214-3358

#### WEB AND SOCIAL MEDIA

**Project website:** [www.d4fdot.com](http://www.d4fdot.com)

**Facebook:** [www.facebook.com/](http://www.facebook.com/)

MyFDOTSEFL/

**Instagram/X:** @MyFDOT\_SEFL



Construction Cost: \$122 million      Construction Start: October 18, 2021      Anticipated Completion: Spring 2026

#### FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.